



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39194

1. OWNER Midas Joint Venture ADDRESS AT WELL LOCATION Ken Snyder Mine MW-5
 MAILING ADDRESS 6151 Lakeside Dr. #2100
Reno, N.v. 89511

2. LOCATION SW 1/4 NE 1/4 Sec. 27 T 39N N/S R. 46 E. Elko County
 PERMIT NO. M/O 1034 Tract of Land
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Well was dry. Removed monument. Ran in tremie pipe to bottom and pumped neat cement to surface.				
Hole was sealed when installed from above screen as per MJV completion log.				
470 lbs. cement used for abandonment (dry weight)				

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)
 From 6 1/2 Inches To 0 Feet 200 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2 1/2	PVC	SCH 40	+2	200

Perforations:
 Type perforation -----
 Size perforation -----
 Fromfeet tofeet
 Fromfeet tofeet
 Fromfeet tofeet
 Fromfeet tofeet
 Fromfeet tofeet

Surface Seal: Yes No Seal Type:
 Depth of Seal 200 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 Fromfeet tofeet

9. WATER LEVEL
 Static water level Dry feet below land surface
 Artesian flowG.P.M.P.S.I.
 Water temperature°F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Hackworth Drilling Contractor
 Address P.O. Box 850
Elko N.V. 89803 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1654
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 7/31/98

Date started July 23, 1998
 Date completed July 23, 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
0		

RECEIVED
 98 SEP 10 AM 11:02
 STATE ENGINEERS OFFICE