

OFFICE USE ONLY
 Log No. 73814
 Permit No. [blank]
 Basin. 102

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 3500dp

1. OWNER James W. Pace ADDRESS AT WELL LOCATION 3345 Badger St
 MAILING ADDRESS PO Box 7
88 NV 89429
 2. LOCATION SE 1/4 SW 1/4 Sec 21 T. 17 N/S R. 25 E Lyon County
 PERMIT NO. 17-484-00 Parcel No. Stanton Subdivision Name Sub 3
 Issued by Water Resources

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mod

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand		0	4	
Clay		4	11	
Sand, Gravel		11	19	
Clay		19	24	
Sand		24	38	
Clay		38	130	
Gravel		130	137	
Clay		137	210	
Sand Gravel	210	210	221	
Gravel	221	210	221	

8. WELL CONSTRUCTION
 Depth Drilled 221 Feet Depth Cased 221 Feet
 HOLE DIAMETER (BIT SIZE)
 From 105/8 Inches To 221 Feet
 From 1 Feet To 221 Feet
 From 1 Inches To 221 Feet
 From 1 Inches To 221 Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>65/8</u>	<u>13</u>	<u>.188</u>	<u>17</u>	<u>221</u>

Perforations:
 Type perforation Touch Cut #
 Size perforation 3/16 x 4 x 4 #
 From 212 feet to 219 feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 60' Neat Cement
 Placement Method: Pumped Poured Cement Grout Concrete Grout
 Gravel Packed: Yes No
 From Clay Bridge at 70' feet to feet

9. WATER LEVEL
 Static water level 29 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature C °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name James W. Pace Contractor
 Address PO Box 7 Contractor
88 NV 89429
 Nevada contractor's license number issued by the State Contractor's Board. 003184
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller. 1876
 Signed James W. Pace
 By driller performing actual drilling on site or contractor
 Date 7/24/98

Date started 7/17/98
 Date completed 7/18/98

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>35-60</u>		<u>2 3/4 hrs</u>

98 JUL 29 P 11:20:00
 STATE ENGINEERING OFFICE