

OFFICE USE ONLY
Log No. 74346
Permit No. 1072
Basin 1072
NOTICE OF INTENT NO. 3940

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Tim Couerston ADDRESS AT WELL LOCATION 4605 Lariat
MAILING ADDRESS 4605 Lariat WY
Fallen, NV 89406

2. LOCATION SE 1/4 NE 1/4 Sec 17 T 18 N/S R 28 E Churchill County
PERMIT NO. 006-171-32 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>SAND</u>		<u>0</u>	<u>40</u>	<u>40</u>
<u>CLAY</u>		<u>40</u>	<u>50</u>	<u>10</u>
<u>SAND</u>		<u>60</u>	<u>68</u>	<u>8'</u>

8. WELL CONSTRUCTION
Depth Drilled 68 Feet Depth Cased 68 Feet

HOLE DIAMETER (BIT SIZE)
From To
12" Inches 0 Feet 68 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>	<u>18</u>	<u>3/16</u>	<u>0</u>	<u>68</u>

Perforations:
Type perforation slots
Size perforation 1/4 x 3"
From 63 feet to 68 feet
From feet to feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50' Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 50 feet to 68 feet

9. WATER LEVEL
Static water level 12' feet below land surface
Artesian flow - G.P.M. P.S.I.
Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name FARRIS DRILLING Contractor
Address 1185 PINE RD Contractor
Fallen, NV 89406
Nevada contractor's license number issued by the State Contractor's Board 43145
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2082
Signed [Signature] By driller performing actual drilling on site or contractor
Date 9-28-98

Date started 9-1 1998
Date completed 9-1 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30</u>	<u>15</u>	<u>4 HRS</u>

RECEIVED
98 OCT 16 AM 11:13
STATE ENGINEERS OFFICE