

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTEREST NO. 33316
 984 E Stillwater

1. OWNER Smitten oil ADDRESS AT WELL LOCATION: Ave Fallon NV
 MAILING ADDRESS: PO Box 1235

2. LOCATION SE 1/4 NE 1/4 Sec. 31 T. 19 N. R. 29 E. Churchill County
 PERMIT NO. M/D 579 A+B Issued by Water Resources Parcel No. 07-711-10 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Municipal/Industrial Irrigation Monitor Test Stock

6. LITHOLOGIC LOG VEKLY

Material	Water Strata	From	To	Thickness
<u>Well was in good condition after I over drilled cas</u>	<u>7</u>			
<u>Well was in good condition after I took cover off floor I over drilled casing to 15</u>				

8. WELL CONSTRUCTION
 Depth Drilled 15 Feet Depth Cased 15 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 15 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4</u>	<u>PVC</u>	<u>0.70</u>	<u>0</u>	<u>15</u>

Perforations:
 Type perforation factory
 Size perforation 0.20
 From 5 feet to 15 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type: Neat Cement
 Depth of Seal 15 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From N/A feet to N/A feet

9. WATER LEVEL
 Static water level 7 feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature 60.0 °F Quality N/A

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Andersen Exploration Drilling Contractor
 Address 1635 Belford 89509 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 34525
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028 T2
 Signed Roy Ben
 By driller performing actual drilling on site or contractor
 Date 11/17/98

Date started 8-5 1998
 Date completed 8-5 1998

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>