

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39752

1. OWNER Bob Con Scott ADDRESS AT WELL LOCATION 5505 RIVERS EDGE DR
 MAILING ADDRESS 7250 Reno Hwy Fallon, NV 89406

2. LOCATION N^E 1/4 SW 1/4 Sec. 29 T. 19 N/S R. 28 E Churchill County
 PERMIT NO. 008-551-54 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND		0	90	90
CLAY		90	110	20
SAND		110	130	20
CLAY		130	140	10
SAND		140	148	8

8. WELL CONSTRUCTION
 Depth Drilled 148 Feet Depth Cased 148 Feet

HOLE DIAMETER (BIT SIZE)
 From To
12" Inches 6 Feet 148 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"	3.2	.280	0	148

Perforations:
 Type perforation slots
 Size perforation 1/2 x 3"
 From 143 feet to 148 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 100' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 143 feet to 148 feet

9. WATER LEVEL
 Static water level 13 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name FARRIS DRILLING Contractor
 Address P.O. Box 5205 Fallon NV 89407 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 43145
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2082
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 1-29-99

Date started 2-1, 1999
 Date completed 2-2, 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
30	6	4