


STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
 WELL DRILLER'S REPORT

office use only  
 Log No. 74718

Permit No. 77  
 Basin

NOTICE OF TENT NO. 40289



1. OWNER **Greg Adams**  
 MAILING ADDRESS **877 Brown St**  
**Reno, NV**

ADDRESS AT WELL LOCATION

2. Location **NE 1/4 NE 1/4 Sec 5 T 24 R 18E** **Washoe** County  
 PERMIT NO. **PARCEL NO. 07-829-102** SUBDIVISION NAME

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE  
 New Well | Replace | Recondition |  Domestic | Irrigation | Test | Cable |  Rotary | RVC  
 Deepen | Abandon | Other | Municipal/Industrial | Monitor | Stock | Air | Other |  Mud

6. LITHOLOGIC LOG

| Material          | Water Strata | From | To  | Thick-ness |
|-------------------|--------------|------|-----|------------|
| Sand.             |              | 0    | 141 | 141        |
| Gray clay & sand. |              | 141  | 157 | 16         |
| Sand.             |              | 157  | 201 | 44         |
| Gray clay & sand. |              | 201  | 204 | 3          |

8. WELL CONSTRUCTION

Depth Drilled **204** feet | Depth Cased **204** feet

HOLE DIAMETER (BIT SIZE)

|               | From   | To       |
|---------------|--------|----------|
| 10 5/8 inches | 0 feet | 204 feet |
| inches        | feet   | feet     |
| inches        | feet   | feet     |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6 5/8              | 17.02               | .250                    | +1 1/2      | 204       |

Perforations:

| Type Perforation          | Factory   |
|---------------------------|-----------|
| Size perforation          | 3/32 x 3" |
| From 184 feet to 204 feet |           |
| From feet to feet         |           |
| From feet to feet         |           |
| From feet to feet         |           |
| From feet to feet         |           |

Surface Seal  YES No Seal Type:  
 Depth of Seal **50** feet Neat Cement  
 Pumped  Cement Grout  
 Poured Concrete Grout  
 Gravel Packed:  Yes No  
 From **50** feet to **204** feet

2011-03-24 11:11:10  
 2011-03-24 11:11:10  
 2011-03-24 11:11:10

9. WATER LEVEL

Static water level **0** feet below land surface  
 Artesian flow **1** GPM **0** P.S.I.  
 Water Temperature **cold** Degrees F Quality

Date started **2-19 -99**  
 Date completed **3-4 -99**

7. WELL TEST DATA

| TEST METHOD: | Bailer                        | Pump         | x | Air Lift |
|--------------|-------------------------------|--------------|---|----------|
| G.P.M.       | Draw Down (Feet Below Static) | Time (hours) |   |          |
| 15           | 75                            | 2            |   |          |
| 40           | 200                           |              |   |          |

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**  
**2290 Pioneer Drive**  
**Reno, NV 89509**

NV Contractors No. **14170**  
 NV Driller's Lic (on site) **1261 TP**

Signed   
 By driller performing actual drilling on site or contractor

Date **3-8 -99**