

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **18281**

1. OWNER Franklin REARD  
MAILING ADDRESS 3340 Ocean Ave Blvd  
541E 3030, 541M Nevada, CA 90405  
2. LOCATION SW 1/4 NW 1/4 Sec. 31 T. 20 N. R. 61 E. CLARK County  
PERMIT NO. NV-2754 | 131-31-241-001-003 + - 604 Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  
 Replace  
 Abandon  
 Deepen  
 Recondition  
 Other  
 Domestic  
 Municipal/Industrial  
 Irrigation  
 Monitor  
 Test  
 Stock  
 Cable  
 Rotary  
 RVC  
 Air  
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ASPHALT		0	0.5	0.5
CLAYER SILT		0.5	8	7.5
CLAYEHC		8	12	4
SAND		12	22	10
CLAYER SAND		22	25	3

8. WELL CONSTRUCTION

Depth Drilled 25 Feet Depth Cased 25 Feet

HOLE DIAMETER (BIT SIZE)

From	To	Feet	Feet
<u>5.25</u> Inches	<u>0</u> Feet	<u>25</u> Feet	<u>25</u> Feet

INCHES FEET

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2.375</u>	<u>0.70</u>	<u>0.124</u>	<u>0</u>	<u>25</u>

Perforations:  
 Type perforation FR-TWY SLOTTED PVC  
 Size perforation 0.620"  
 From 14 feet to 25 feet  
 From      feet to      feet  
 From      feet to      feet  
 From      feet to      feet  
 From      feet to      feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement GROUT  Concrete GROUT  
 Depth of Seal: 0 - 6'  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 8 feet to 25 feet

9. WATER LEVEL  
 Static water level 17.8 feet below land surface  
 Artesian flow      G.P.M. P.S.I.  
 Water temperature      °F Quality     

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name D. W. Wilson % of Concrete  
 Address 731 PILOT ROAD 541E H  
CLARK, NV 89119  
 Nevada contractor's license number 0034757  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the M-1589  
 Division of Water Resources, the on-site driller

Signed D. W. Wilson  
 By driller performing actual drilling on site or contractor  
 Date 3/11/99

7. WELL TEST DATA  
 TEST METHOD:  Bailor  Pump  Air Lift  
 G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started 1/22 19 99  
 Date completed 1/22 19 99