

WELL DRILLER'S REPORT

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
Log No. **75400**
Permit No. **219**
Basin **219**

NOTICE OF INTENT NO. **18599**

1. OWNER Charles Brown Hank ADDRESS AT WELL LOCATION 801 W. 1st St. Carson
MAILING ADDRESS P.O. Box 101, Nevada ADDRESS N. Las Vegas, Nevada
2. LOCATION SE 1/4 SW 1/4 Sec 11 T 20 N 69 E R 69 S Clark County
PERMIT NO. 130-11-402-061 Precinct No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Deepen
 Recondition
 Other _____
 4. Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Stock
 Cable
 Air
 Rotary
 RVC
 Other HSA

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>BACKFILL</u>		<u>0</u>	<u>1</u>	
<u>1/2 brown silty sand</u>		<u>1</u>	<u>70</u>	
<u>of fine gravels - sun</u>				
<u>apparent in case in</u>				
<u>above concrete -</u>				
<u>sub-surface TD</u>				
<u>randomly placed</u>				
<u>to a brown</u>				
<u>brown silty clay</u>		<u>70</u>	<u>70</u>	
<u>with sand & gravel</u>				
<u>and/or gravels</u>				
<u>logs in gravels</u>				

8. WELL CONSTRUCTION

Depth Drilled: 70 Feet
 WELL DIAMETER (BIT SIZE)
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 70 Feet
 Inches. 0 Feet
 Inches. _____ Feet
 Inches. _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4</u>			<u>0</u>	<u>50</u>

Performances:
 Type perforation SUN 46 PVC
 Size perforation 50 0.20 70
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped
 Poured
 Gravel Packed: Yes No
 From 40 feet to 70 feet

9. WATER LEVEL
 Static water level: _____ feet below land surface
 Artesian flow: _____ G.P.M. _____ P.S.I.
 Water temperature: _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Date started 5/4 1999
 Date completed 5/4 1999

7. TEST METHOD: Bailor Pump Air Lift
 G.P.M. Draw Down (Feet Below Static) Time (Hours)

Name THE VERDE CONTRACTOR
 Address 301 W. DEER VALLEY RD #7
PHOENIX, ARIZONA 85027
 Nevada contractor's license number 44809
 Nevada driller's license number issued by the Static Contractor's Board. 1307011
 Nevada driller's license number issued by the Division of Water Resources, the well site driller. _____
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 5/4/99