

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17440

1. OWNER Shawn Santayaghi ADDRESS AT WELL LOCATION VACANT LOT
 MAILING ADDRESS 3283 Las Vegas Blvd N Las Vegas NV 89030 116 CORNER CHEVROLET LAS VEGAS BLVD NORTH LAS VEGAS, NEVADA
 2. LOCATION SE 1/4 SW 1/4 Sec. 7 T. 30 N/S R. 62 E County CLARK
 PERMIT NO. _____ Issued by Water Resources _____ Parcel No. 140-017-408-003 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other 1154

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Brown silty clays</u>		<u>0</u>	<u>8</u>	
<u>Some fine gravel</u>				
<u>Subangular subround calcine</u>		<u>8</u>	<u>10</u>	
<u>Brown silty clays</u>		<u>10</u>	<u>20</u>	
<u>Some fine gravel</u>				
<u>Subangular subround silty clays, few coarse sands, silt</u>		<u>20</u>	<u>40</u>	
<u>Angular to subangular mica clays, few sands</u>				
<u>Calcine</u>		<u>40</u>	<u>50</u>	
<u>Brown silty clays</u>		<u>50</u>	<u>55</u>	
<u>Some coarse sand</u>				
<u>Subangular to subround silty sand sands, fine to medium</u>		<u>55</u>	<u>70</u>	
<u>Subangular to subround</u>				

8. WELL CONSTRUCTION
 Depth Drilled 70 Feet Depth Cased 50 Feet
 HOLE DIAMETER (BIT SIZE)
 From 2" Inches To 0 Feet 70 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>4"</u>			<u>0</u>	<u>50</u>

Perforations:
 Type perforation SC40
 Size perforation .020
 From 50 feet to 70 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 10 feet
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 10 feet to 70 feet

9. WATER LEVEL
 Static water level 50' feet below land surface
 Artesian flow _____ G.P.M. _____ P.I.
 Water temperature _____ °F Quality _____

Date started 9/24/98
 Date completed 9/24/98

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name The Verde Companies, Inc. Contractor
 Address 301 West Deer Valley Road #3 Phoenix, Arizona 85027
 Nevada contractor's license number issued by the State Contractor's Board 41809
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller W18010
 Signed John M. ...
 Date 10/20/98