

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39758

1. OWNER Bruce Homer ADDRESS AT WELL LOCATION 5255 DESERT HILLS LOOP  
 MAILING ADDRESS PO Box 5758  
Fallon NV  
 2. LOCATION NW 1/4 SW 1/4 Sec. 20 T. 19 N/S R. 28 E Churchill County  
 PERMIT NO. 008-176-52 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND		0	5	5
CLAY		5	20	15
SAND		20	45	25
CLAY		45	86	35
SAND		80	90	10

8. WELL CONSTRUCTION  
 Depth Drilled 90 Feet Depth Cased 90 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
12 Inches 0 Feet 90 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"	3.2	.280	0	90

Perforations:  
 Type perforation slots  
 Size perforation 1/2 x 2"  
 From 85 feet to 90 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 85 feet to 90 feet

9. WATER LEVEL  
 Static water level 12 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60 °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name FARRIS DRILLING Contractor  
 Address PO Box 5205 Contractor  
Fallon, NV 89407  
 Nevada contractor's license number 43145  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 2082  
 Division of Water Resources, the on-site driller  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 4/27/99

Date started 3-29, 1999  
 Date completed 3-29, 1999

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

RECEIVED  
 9 APR 29 AM 11:17  
 STATE ENGINEERING OFFICE