

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO 37787

1. OWNER Thomas Gillespie ADDRESS AT WELL LOCATION 7485 Sunflower Court
 MAILING ADDRESS 3635 Lupine Drive Winnemucca, NV 89445
 2. LOCATION NE 1/4 NE 1/4 Sec. 13 T 35 N/S R. 37 E Humboldt County
 PERMIT NO. N/A Issued by Water Resources 13-55-552 Parcel No. N/A Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand		0	3	
Boulders		3	26	
Cemented Rock		26	80	
Cemented Rock with some Clay		80	105	
Cemented Rock with some Sand		105	160	
Rock w/ Sand and Gravel		160	200	

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6"		.188	±1	200

Perforations:
 Type perforation Factory
 Size perforation 1/8 by 3"
 From 160 feet to 200 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50
 Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 96 feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Dave McMinch Contractor
 Address 8005 McMinch Road Contractor
Winnemucca, NV 89445
 Nevada contractor's license number 5437
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 730
 Division of Water Resources, the on-site driller
 Signed Gen Lee Moore
 By driller performing actual drilling on site or contractor
 Date 7-21-99

Date started 6-28, 1999
 Date completed 7-13, 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>18</u>		<u>6 HRS</u>