

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. **75879**
 Permit No. _____
 Basin **162**

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **18161**

1. OWNER **Tom Walker** ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS **4081 W. Jacob** **4081 W. Jacob**
Pahrump, NV 89048

2. LOCATION **NW 1/4 SW 1/4 Sec. 23 T 20S** N/S **R 52E** E **Nye** County
 PERMIT NO. **41-432-03** **Golden Springs** Subdivision Name
 Issued by Water Resources Parcel No. _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|--|--------------|------------|------------|-----------|
| brown clay | | 0 | 2 | 2 |
| grey clay | | 2 | 20 | 18 |
| brown clay | | 20 | 29 | 9 |
| grey clay | | 29 | 53 | 24 |
| brown clay with grey | x | 53 | 58 | 5 |
| See next line | x | 58 | 85 | 27 |
| bronz clay, brown caleche strings | | | | |
| light brown clay | x | 85 | 92 | 7 |
| grey clay | x | 92 | 100 | 8 |
| green clay | x | 100 | 125 | 25 |
| brown clay | x | 125 | 140 | 15 |

8. WELL CONSTRUCTION
 Depth Drilled **140** Feet Depth Cased **140+1** Feet

HOLE DIAMETER (BIT SIZE)
 From To
11 Inches **0** Feet **140** Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE


| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| 6 5/8 | 3.7 | .280 | 0 | 140 |

Perforations:
 Type perforation **sawcut**
 Size perforation **.188**

From **115** feet to **140** feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal **50** Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From **50** feet to **140** feet



Date started **5/4/99**, 19____
 Date completed **5/4/99**, 19____

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | | Time (Hours) |
|--------------|-------------------------------|------|--------------|
| | Bailer | Pump | |
| | Draw Down (Feet Below Static) | | |
| | 0 | | |

9. WATER LEVEL
 Static water level **49** feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature **cool** °F Quality **good**

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **Strickland Construction Co., Inc.** Contractor
 Address **2301 Winery Road, Suite 2** Contractor
Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board **40277**

Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2086**

Signed *[Signature]*
 By driller performing actual drilling on-site or contractor

Date **6.16.99**

