

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18524

1. OWNER **Madison Marquette Retail Services**
MAILING ADDRESS **2800 28th Street, Suite 153**
Santa Monica, CA 90405

ADDRESS AT WELL LOCATION **307 South Decatur Boulevard, Las Vegas, NV**

2. LOCATION **NE 1/4 SE 1/4 Sec. 36 T 20S R 60E E**
PERMIT NO. **139-31-201-003** Parcel No.

Clark County
Subdivision Name **MM-11**

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Deepen

4. Domestic
 Municipal/Industrial

PROPOSED USE
 Irrigation
 Monitor
 Stock

5. WELL TYPE
 Cable
 Rotary
 RVC
 Air
 Other

LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Silt		0	2	2
Silt and gravel		2	3.5	1.5
Clayey sand		3.5	5	1.5
Sandy silt and clay		5	8	3
Clayey gravel		8	14	6
Sandy clay		14	15.5	1.5
Sand		15.5	16	.5
Sandy clay		16	23	7

8. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
23		23	

HOLE DIAMETER (BIT SIZE)

Inches	From	To
6.5	0	23

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.375	0.64	0.154	0	23

Perforations:
Type perforation **Factory slot**
Size perforation **0.020**

From 13 feet to 23 feet
From _____ feet to _____ feet
From _____ feet to _____ feet
From _____ feet to _____ feet

Surface Seal: Yes No
Depth of Seal **0-8'3-10' Bentonite**
Placement Method: Pumped
 Poured
Seal Type: Neat Cement
 Cement Grout
 Concrete Grout

Gravel Packed: Yes No
From 10 feet to 23 feet

9. WATER LEVEL
Static water level 16.5 feet below land surface
Artesian flow _____ G.P.M. P.S.I.
Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **Don Wilson c/o Converse Consultants**
Contractor
Address **731 Pilot Road, Suite H**
Contractor

Las Vegas, NV 89119
Nevada contractor's license number
issued by the State Contractor's Board **48947**

Nevada driller's license number issued by the
Division of Water Resources, the on-site driller **M-1589**

Signed *Don Wilson*
By driller performing actual drilling on-site or contractor
Date **7/6/99**

Date started **6/24/1999**, 19
Date completed **6/24/1999**, 19

7. WELL TEST DATA
TEST METHOD: Bailor Pump Air Lift
G.P.M. (Feet Below Static) Time (Hours)