


STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **18513**

1. OWNER **Venetian Resorts** ADDRESS AT WELL LOCATION **201 East Sands Avenue, Las Vegas, NV**  
 MAILING ADDRESS **3355 Las Vegas Boulevard South Las Vegas, NV 89109**

2. LOCATION **SW 1/4 NW 1/4 Sec. 16 T T21S N/S R R61E E Clark County**  
 PERMIT NO. **MO-2728B** **162-16-310-002** **T-1**  
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other **Auger**

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Asphalt/Fill		0	1	1
Silty sand		1	4	3
Silty Gravel		4	9.5	5.5
Caliche		9.5	12.5	3
Silty gravel		12.5	13	.5
Caliche		13	14	1
Clayey gravel		14	19	5
Gravelly clay		19	25	6
Clay		25	37	12
Caliche		37	37.5	.5
Clay		37.5	39	1.5
Caliche		39	42	3
Clay		42	46	4
Silty sand		46	49	3
Clay		49	54.5	5.5
Clayey sand		54.5	56	1.5
Sandy clay		56	66	10
Sand with silt		66	78	12
Sandy clay		78	85	7

8. WELL CONSTRUCTION  
 Depth Drilled **85** Feet Depth Cased **80** Feet

HOLE DIAMETER (BIT SIZE)  
 From **8** Inches To **0** Feet **85** Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<b>4.5</b>	<b>1.9</b>	<b>0.287</b>	<b>0</b>	<b>80</b>

Perforations:  
 Type perforation **Factory slot**  
 Size perforation **0.010**

From **40** feet to **75** feet  
 From feet to feet  
 From feet to feet  
 From feet to feet  
 From feet to feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal **0-20/20-37' Bentont**  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From **37** feet to **85** feet

9. WATER LEVEL  
 Static water level **16** feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **Thomas High c/o Converse Consultants** Contractor  
 Address **731 Pilot Road, Suite H** Contractor  
**Las Vegas, NV 89119**  
 Nevada contractor's license number issued by the State Contractor's Board **48947**  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller **M-1869**

Signed \_\_\_\_\_  
 By driller performing actual drilling on-site or contractor  
 Date **6/28/1999**

Date started **3/22/1999**, 19  
 Date completed **3/22/1999**, 19

7. WELL TEST DATA

TEST METHOD:	TEST METHOD:		Time (Hours)
	G.P.M.	Draw Down (Feet Below Static)	
<input type="checkbox"/> Bailer			
<input type="checkbox"/> Pump			
<input type="checkbox"/> Air Lift			

