

OFFICE USE ONLY
 Log No. 7634
 Permit No. _____
 Basin 71



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39869

1. OWNER William H Casey Jr ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS P.O. Box 20802 N/A
Reno-Sun Valley, NV 89443
 2. LOCATION SW 1/4 SW 1/4 Sec. 5 T 33 N/S R. 38 E Pershing County
 PERMIT NO. N/A 09-330-03 N/A

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay Brown		0	20	
Cement Rock w/Clay		20	60	
Clay		60	85	
Cement Rock		85	120	
Clay Brown		120	130	
Rock		130	140	

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6"</u>		<u>.188</u>	<u>+1</u>	<u>140</u>

Perforations:
 Type perforation Factory
 Size perforation 18 by 3"
 From 120 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 140 feet to 50 feet

9. WATER LEVEL
 Static water level 56 feet below land surface
 Artesian flow N/A G.P.M. _____ P.S.I. _____
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Dave McIninch Contractor
 Address 8005 McIninch Rd Contractor
Winn, NV 89445
 Nevada contractor's license number 5437
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 730
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 6-24-99

Date started 6-21 1999
 Date completed 6-22 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>20</u>		<u>5</u>

RECEIVED
 99 JUN 28 PM 3:58
 STATE ENGINEERS OFFICE