

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 76848
 Permit No. _____
 Basin 162

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19402

1. OWNER PAHRUMP CONCRETE ADDRESS AT WELL LOCATION 1101 E. DOLLAR ST.
 MAILING ADDRESS 1101 E. DOLLAR ST.
PAHRUMP, NV 89048

2. LOCATION SW 1/4 SW 1/4 Sec. 11 T 21S N/S R 53E E NYE County
 PERMIT NO. 44-362-02 THOUSANDAIRE ESTATES
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
CLAY		0	75	
CALICHIE	WB	75	88	13
CLAY		88	103	15
CALICHIE	WB	103	118	15
CLAY		118	123	5
CALICHIE	WB	123	134	11
CLAY		134	140	6

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 10.25 Inches To 0 Feet
 From 0 Feet To 140 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6.625	3.63	.280	0	140

Perforations:
 Type perforation SAW CUT
 Size perforation 1/8 X 3

From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 67 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name GREAT BASIN DRILLING CO. OF NEVADA, INC. Contractor
 Address P.O. BOX 4220 Contractor
PAHRUMP, NV. 89048
 Nevada contractor's license number issued by the State Contractor's Board 47333
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642
 Signed Thomas D...
 By driller performing actual drilling on-site or contractor
 Date 8/24/99

Date started 8/9/99, 19____
 Date completed 8/13/99, 19____

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

