

MW-5

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19003

1. OWNER Jerry Mieder ADDRESS AT WELL LOCATION 800 Front Street  
 MAILING ADDRESS 300 Front Street Caliente, Nevada  
 2. LOCATION NE 1/4 NW 1/4 Sec. 8 T. 4 N. 67 E. Lincoln County  
 PERMIT NO. 03-143-15 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other AWA

6. LITHOLOGIC LOG

| Material         | Water Strata | From     | To        | Thickness |
|------------------|--------------|----------|-----------|-----------|
| <u>Asphalt</u>   |              | <u>0</u> | <u>20</u> |           |
| <u>Backfill</u>  |              |          |           |           |
| <u>to bottom</u> |              |          |           |           |
| <u>of boring</u> |              |          |           |           |

8. WELL CONSTRUCTION  
 Depth Drilled 20 Feet Depth Cased 3<sup>20</sup> Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 8 Inches To 20 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>2</u>           | <u>-</u>            | <u>-</u>                | <u>0</u>    | <u>3</u>  |

Perforations:  
 Type perforation Sch 40 PVC  
 Size perforation 0.30  
 From 3 feet to 20 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 1  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 3 feet to 20 feet

9. WATER LEVEL  
 Static water level 6.30 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name The Verde Companies, Inc Contractor  
 Address 301 W. Deer Valley Rd #7 Contractor  
Phoenix, Arizona 85027  
 Nevada contractor's license number 41809  
 issued by the State Contractor's Board.  
 Nevada driller's license number issued by the M207071  
 Division of Water Resources, the on-site driller.  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 9/21/99

Date started 9.2.99  
 Date completed 9.2.99

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
|        |                               |              |
|        |                               |              |