

Log No. 77007
 Permit No. _____
 Basin 105

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 36787

1. OWNER KAZEN Construction ADDRESS AT WELL LOCATION 1306 Judy St
 MAILING ADDRESS out our way
Garducerville NV 89406 Minden NV
 2. LOCATION SW 1/4 SE 1/4 Sec 32 T 13 N S R 20 E Douglas County
 PERMIT NO. 21-131-33 Johnson Land Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
CLAY		0	7	7
SANDY CLAY		7	18	11
SAND (FINE)		18	26	8
SANDY CLAY		26	42	16
COURSE SAND	-	42	70	28
SANDY CLAY		70	114	44
COURSE SAND	✓	114	134	20
SANDY CLAY	✓	134	140	6

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 5/8 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13</u>	<u>.188</u>	<u>+2</u>	<u>140</u>

Perforations:
 Type perforation Factory Mill
 Size perforation 1/8 x 2 1/2 Rows
 From 120 feet to 140 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 10' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Co.L. °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Eddco Exploration Inc. Contractor
 Address 7720 CURRY RD Contractor
FALLON, NV 89406
 Nevada contractor's license number 27673A
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1586
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 8-16-99

Date started 8-9, 1999
 Date completed 8-11, 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>+25</u>		<u>2 hrs</u>