

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19276

1. OWNER RODNEY W. KISSINGER ADDRESS AT WELL LOCATION WOOD AV. + OTTAWA ST.
 MAILING ADDRESS _____ SANDY VALLEY
 2. LOCATION NW 1/4 SW 1/4 Sec. 24 T. 24 N. R. 56 E. CLARK County
 PERMIT NO. 200-24-401-017 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|--------------------------|--------------|------------|------------|------------|
| <u>SANDY LOAM + ROCK</u> | | <u>0</u> | <u>6</u> | <u>6</u> |
| <u>CLAY + GRAVEL</u> | | <u>6</u> | <u>46</u> | <u>40</u> |
| <u>CALICHE</u> | | <u>46</u> | <u>51</u> | <u>5</u> |
| <u>CLAY + GRAVEL</u> | | <u>51</u> | <u>90</u> | <u>39</u> |
| <u>CEMENTED GRAVEL</u> | | <u>90</u> | <u>100</u> | <u>10</u> |
| <u>ROCK + GRAVEL</u> | <u>W.B.</u> | <u>100</u> | <u>140</u> | <u>40</u> |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
 From 0 To 140
10 5/8 Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 3/8</u> | <u>4.33</u> | <u>.316</u> | <u>0</u> | <u>140</u> |


Perforations:
 Type perforation FACTORY SCREEN
 Size perforation 1/2 INCH BY 3 INCH
 From 140 feet to 120 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 50

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 140 feet to 50 feet



Date started 10-5 1999
 Date completed 10-7 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |

9. WATER LEVEL
 Static water level 93 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature COOL °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name BUDGET DRILLING CO. Contractor
 Address P.O. Box 3505 Contractor
PATRUMP NV. 89041

Nevada contractor's license number issued by the State Contractor's Board 40030
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573

Signed [Signature]
 By driller performing actual drilling on site or contractor

Date 10-7-99

