

OFFICE USE ONLY  
 Log No. 777-15  
 Permit No. \_\_\_\_\_  
 Basin 84  
 NOTICE OF INTENT NO. 30105

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Frank Bell ADDRESS AT WELL LOCATION: 3700 Right Hand Canyon Reno, Nevada  
 MAILING ADDRESS 3700 Right Hand Canyon Reno, Nevada  
 2. LOCATION 1/4 SW 1/4 Sec 28 T 22n N/S R22 E County Washoe  
 PERMIT NO. 077-290-03 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material                      | Water Strata | From | To  | Thickness |
|-------------------------------|--------------|------|-----|-----------|
| <del>Decomposed granite</del> |              | 0    | 40  | 40        |
| Granite                       |              | 40   | 55  | 15        |
| Fractured granite             | x            | 55   | 65  | 10        |
| Granite                       |              | 65   | 180 | 115       |
| Fractured granite & quartz    | x            | 180  | 220 | 40        |

8. WELL CONSTRUCTION  
 Depth Drilled 200 Feet Depth Cased 200 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
10.625 Inches 0 Feet 100 Feet  
9 Inches 100 Feet 220 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 6                  |                     | .188                    | 2+          | 220       |

Perforations:  
 Type perforation Milled slot  
 Size perforation .125  
 From 200 feet to 220 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 100  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 00 feet to 220 feet

9. WATER LEVEL  
 Static water level 80 feet below land surface  
 Artesian flow no G.P.M. \_\_\_\_\_ P.S.I. \_\_\_\_\_  
 Water temperature 80.1 °F Quality good

Date started 12-1-99 19\_\_\_\_  
 Date completed 12-3-99 19\_\_\_\_

7. WELL TEST DATA

| TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift |                               |              |  |
|---|-------------------------------|--------------|--|
| G.P.M.  | Draw Down (Feet Below Static) | Time (Hours) |  |
| 75  |                               | 2            |  |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Point West Drilling Contractor  
 Address P.O. Box 178 Contractor  
West Point, Ca. 95255  
 Nevada contractor's license number issued by the State Contractor's Board 39825  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: 1974  
 Signed Jimmy L. DeLo  
 By driller performing actual drilling on site or contractor  
 Date 12-6-99