


STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 77849
 Permit No. _____
 Basin 162



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19604

1. OWNER Salvatore Delgaudio ADDRESS AT WELL LOCATION _____
 MAILING ADDRESS 1211 E. Fremont 1211 E. Fremont
Pahrump, NV 89048

2. LOCATION NW 1/4 NW 1/4 Sec. 14 T 21S N/S R 53E E Nye County
 PERMIT NO. 44-721-10 Mesa Oeste Estates
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>brown clay</u>		<u>0</u>	<u>4</u>	<u>4</u>
<u>grey clay</u>		<u>4</u>	<u>6</u>	<u>2</u>
<u>brown loam</u>		<u>6</u>	<u>42</u>	<u>36</u>
<u>grey loam</u>		<u>42</u>	<u>51</u>	<u>9</u>
<u>See next line</u>	<u>x</u>	<u>51</u>	<u>71</u>	<u>20</u>
<u>grey clay with caleche strings</u>				
<u>See next line</u>	<u>x</u>	<u>71</u>	<u>78</u>	<u>7</u>
<u>brown clay with caleche strings</u>				
<u>See next line</u>	<u>x</u>	<u>78</u>	<u>82</u>	<u>4</u>
<u>grey clay with caleche strings</u>				
<u>See next line</u>	<u>x</u>	<u>82</u>	<u>140</u>	<u>58</u>
<u>brown loam with caleche strings</u>				

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140+1 Feet

HOLE DIAMETER (BIT SIZE)
 From To
11 Inches 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet


CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>3.7</u>	<u>.280</u>	<u>0</u>	<u>140</u>

Perforations:
 Type perforation sawcut
 Size perforation .188
 From 115 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 140 feet



Date started 11/19/99, 19____
 Date completed 11/19/99, 19____

7. WELL TEST DATA

TEST METHOD:	Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift <input type="checkbox"/>		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL
 Static water level 68 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Strickland Construction Co., Inc. Contractor
 Address 2301 Winery Road, Suite 2 Contractor
Pahrump, NV 89048
 Nevada contractor's license number issued by the State Contractor's Board 40277
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2086
 Signed _____
 By driller performing actual drilling on-site or contractor
 Date _____ 1.3.00

