



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16562

1. OWNER Centri ADDRESS AT WELL LOCATION on Broadbent
 MAILING ADDRESS LV NV W of Reser Rd

2. LOCATION 1/4 Sec. 26 T. 21 N. R. 62 E Clark County
 PERMIT NO. DW/110 Issued by Water Resources Parcel No. 141-26-202-005 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE dewater WELL TYPE
 Domestic Irrigation Test Cable Rotary RVC
 Municipal/Industrial Monitor Stock Air Other bucket

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Asphalt</u>		<u>0</u>	<u>6"</u>	
<u>Fill</u>		<u>6"</u>	<u>3</u>	
<u>Sand & clay</u>		<u>3</u>	<u>25</u>	
<u>Sand & gravel</u>		<u>25</u>	<u>30</u>	

8. WELL CONSTRUCTION
 Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)
24 Inches 0 Feet 30 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>PVC</u>	<u>Sch 40</u>	<u>0</u>	<u>30</u>

Perforations:
 Type perforation slot
 Size perforation .032

From 10 feet to 30 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal _____ Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0 feet to 30 feet

9. WATER LEVEL
 Static water level 8 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started 12-15, 1999
 Date completed 12-15, 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name GDC Contractor
 Address 9176 Contractor

Nevada contractor's license number issued by the State Contractor's Board 31246
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller: M1968

Signed [Signature] By driller performing actual drilling on site or contractor
 Date 1-15

