

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 27300

1. OWNER Andrej Genzelis ADDRESS AT WELL LOCATION 3135 Mecca  
 MAILING ADDRESS PO Box 1838 Winnemucca, NV

2. LOCATION SE 1/4 NW 1/4 Sec. 12 T 35 N/S R. 37 E Humboldt County  
 PERMIT NO. DOMESTIC 013-445-14 3rd phase StarCity Development

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material             | Water Strata | From       | To         | Thick-ness |
|----------------------|--------------|------------|------------|------------|
| <u>Topsoil</u>       |              | <u>0</u>   | <u>10</u>  | <u>10</u>  |
| <u>Clay</u>          |              | <u>10</u>  | <u>50</u>  | <u>40</u>  |
| <u>Sand</u>          |              | <u>50</u>  | <u>80</u>  | <u>30</u>  |
| <u>Clay</u>          |              | <u>80</u>  | <u>100</u> | <u>20</u>  |
| <u>Sand + Gravel</u> | <u>Yes</u>   | <u>100</u> | <u>120</u> | <u>20</u>  |

8. WELL CONSTRUCTION  
 Depth Drilled 120 Feet Depth Cased 120 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 To 120  
10 5/8 Inches Feet 120 Feet  
 \_\_\_\_\_ Inches Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)  |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u>       | <u>10</u>           | <u>1 5/8</u>            | <u>41</u>   | <u>120</u> |

Perforations:  
 Type perforation Electric cut  
 Size perforation 3/32 x 14  
 From 70 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 57  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 57 feet to 120 feet

9. WATER LEVEL  
 Static water level 57 feet below land surface  
 Artesian flow N/A G.P.M. N/A P.S.I.  
 Water temperature 60.1 °F Quality Good

Date started Jan 18, 1999  
 Date completed Jan 19, 1999

7. WELL TEST DATA

| TEST METHOD: <input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift |                               |              |  |
|-------------------------------------------------------------------------------------------------------------------------|-------------------------------|--------------|--|
| G.P.M.                                                                                                                  | Draw Down (Feet Below Static) | Time (Hours) |  |
|                                                                                                                         |                               | <u>4</u>     |  |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Fred Andersson Drilling Contractor  
 Address 10760 Grass Valley Rd Contractor  
Winn NV 89445  
 Nevada contractor's license number issued by the State Contractor's Board 021467  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2083  
 Signed Chris Klus  
 By driller performing actual drilling on site or contractor  
 Date Jan 20 99