

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 78810
Permit No. 105
Bas. I

NOTICE OF INTENT NO. 43083

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

1. OWNER STONEWEAR INC. ADDRESS AT WELL LOCATION 450 HANSEN LANE
MAILING ADDRESS 290 LOCKHEED CARSON CITY NV 89706 GARDNERVILLE NV
2. LOCATION SW 1/4 SW 1/4 Sec. 35 T. 13 S. R. 19 E. Douglas County
PERMIT NO. 19-070-360 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
0 CLAY / brown		0	20'	20
06 SAND with - clay layers / grey black		20	150	130
small gravel / grey black brown reddish ORANGE & yellow		150	204	54

8. WELL CONSTRUCTION
Depth Drilled 204 Feet Depth Cased 200 Feet

HOLE DIAMETER (BIT SIZE)
From 10 5/8 Inches To 0 Feet 204 Feet
Inches Feet Feet
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	+2	180

Perforations:
Type perforation SLOT
Size perforation 2/32"
From feet to feet
From feet to feet
From 180' feet to 200' feet
From feet to feet
From feet to feet

Surface Seal: Yes No Seal Type:
Depth of Seal 100 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 100 feet to 200 feet

9. WATER LEVEL
Static water level +2 feet below land surface
Artesian flow 10 G.P.M. 2+ P.S.I.
Water temperature 55 °F Quality CLEAR

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name NEVADA DRILLING INC Contractor
Address 75 LEWERS CREEK RD Contractor
CARSON CITY NV 89704
Nevada contractor's license number 13697A
issued by the State Contractor's Board
Nevada driller's license number issued by the 1902
Division of Water Resources, the on-site driller
Signed John D. Lewis
By driller performing actual drilling on site or contractor
Date 1-2-2000

Date started 12 20, 1999
Date completed 12 21, 1999

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>100+</u>		<u>2</u>

RECEIVED
00 JAN 12 PM 3:51
STATE ENGINEER'S OFFICE