

OFFICE USE ONLY  
 Log No. 28902  
 Permit No. 105  
 Basin: 105

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 26838

1. OWNER Day Reagan ADDRESS AT WELL LOCATION 3301 Calle Hermosa  
 MAILING ADDRESS Scottie Lane Gardnerville NV 89410  
 2. LOCATION SE 1/4 SE 1/4 Sec 32 T 13 N/S R 21 E Douglas County  
 PERMIT NO. 23-180-480 Fish Springs Subdivisor Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>overburden</u>		<u>0</u>	<u>3</u>	<u>3</u>
<u>Hardpan Clay</u>		<u>3</u>	<u>8</u>	<u>8</u>
<u>Course DG-Sands</u>		<u>8</u>	<u>47</u>	<u>39</u>
<u>Small Gravels</u>				
<u>Brown Sandy Clay</u>		<u>47</u>	<u>93</u>	<u>46</u>
<u>Small Course Sands</u>				
<u>Gummy Brown Clay</u>		<u>93</u>	<u>125</u>	<u>32</u>
<u>Fine Brown Clay</u>		<u>125</u>	<u>137</u>	<u>12</u>
<u>Silty Fractured Gravels</u>	<u>XX</u>	<u>137</u>	<u>175</u>	<u>38</u>

8. WELL CONSTRUCTION  
 Depth Drilled 175 Feet Depth Cased 175 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 10 3/4 Inches To 0 Feet 175 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>13.03</u>	<u>.188</u>	<u>0</u>	<u>175</u>

Perforations:  
 Type perforation Mill slot  
 Size perforation 3 x 3/32  
 From 165 feet to 175 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 55  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 55 feet to 175 feet

9. WATER LEVEL  
 Static water level 45 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. 25 P.S.I.  
 Water temperature Cold °F Quality Good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Capital City Well Drilling Contractor  
 Address 20 Kot Kot Dr Contractor  
Cason City NV 89706  
 Nevada contractor's license number issued by the State Contractor's Board 41775  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1905  
 Signed Michael Haed By driller performing actual drilling on site or contractor  
 Date 1-14-00

Date started 1-11, 1900  
 Date completed 1-13, 1900

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>25</u>	<u>35</u>	<u>3 hrs</u>