

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 26312

1. OWNER Centri Construction ADDRESS AT WELL LOCATION N. 28 FRANKLIN AVE  
 MAILING ADDRESS LU NV 23 Hollywood

2. LOCATION 1/4 21 21 MSR02 E County \_\_\_\_\_  
 PERMIT NO. DW 1110 161-23-381-001 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE DeWater  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other Bucket

6. LITHOLOGIC LOG

| Material  | Water Strata | From      | To        | Thick-ness |
|---|--------------|-----------|-----------|------------|
| <u>Total of 36 wells drilled in this Parcel</u> |              |           |           |            |
| <u>Dry dirty sand</u>                           |              | <u>0</u>  | <u>4</u>  |            |
| <u>Sandy clay</u>                               |              | <u>4</u>  | <u>23</u> |            |
| <u>Sand + gravel</u>                            |              | <u>23</u> | <u>27</u> |            |
| <u>Blue clay</u>                                |              | <u>27</u> | <u>30</u> |            |

8. WELL CONSTRUCTION  
 Depth Drilled 30 Feet Depth Cased 30 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 24 Inches To 30 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Pt. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>8</u>           | <u>PVC</u>          | <u>Sch 40</u>           | <u>0</u>    | <u>40</u> |

Perforations:  
 Type perforation Slot  
 Size perforation .032  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 10 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  Cement Grout  Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 30 feet

9. WATER LEVEL  
 Static water level 5 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 1-13 190  
 Date completed \_\_\_\_\_ 19\_\_\_\_

7. WELL TEST DATA

| TEST METHOD:  | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |        |                               |              |
|   |        |                               |              |
|   |        |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Griffin Dauterive Contractor  
 Address 536 E. Mainland Contractor  
Ontario CA 91761  
 Nevada contractor's license number 31246  
 issued by the State Contractor's Board.  
 Nevada driller's license number issued by the Division of Water Resources the on-site driller M 1968  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 2-2-0