

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 34346

1. OWNER BRIAN AND TRISH SUWINSKI ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS PO Box 284 4100 OLD VICTORY HWY  
LOVE LOCK, NEVADA 89445 LOVE LOCK NV 89449

2. LOCATION NE 1/4, NE 1/4 Sec. 16 T. 29 N/S R. 33 E PERISHING County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

| Material  | Water Strata | From | To | Thickness |
|---|--------------|------|----|-----------|
| ALL OF THE CASING WAS REMOVED FROM WELL LEAVING ONLY THE FACTORY SHOE.  |              |      |    |           |
| WE BACK FILLED THE HOLE WITH WET TACKLING FROM 105' UP TO 55'. THE LARGE SEAL HOLE WAS BACK POURED FULL WITH CONCRETE FROM 55' TO 0'. |              |      |    |           |
| IT TOOK 6 YDS. OF CONCRETE  |              |      |    |           |
| NO WATER WAS ENCOUNTERED AT ALL THROUGH OUT THE DRILLING  |              |      |    |           |

8. WELL CONSTRUCTION  
 Depth Drilled 105 Feet Depth Cased \_\_\_\_\_ Feet

HOLE DIAMETER (BIT SIZE)

| Inches    | Feet       | Inches     | Feet       |
|-----------|------------|------------|------------|
| <u>10</u> | <u>0</u>   | <u>5.5</u> | <u>5.5</u> |
| <u>6</u>  | <u>5.5</u> | <u>105</u> | <u>105</u> |

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| NA                 |                     |                         |             |           |

Perforations:  
 Type perforation NA  
 Size perforation \_\_\_\_\_

From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 5.5  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level NA feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 5-11, 1999  
 Date completed 5-12, 1999

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| NA     |                               |              |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name MENINCH DRILLING Contractor  
 Address PO BOX 585 Contractor  
CCMCA, NV. 89445

Nevada contractor's license number issued by the State Contractor's Board 5437  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1717

Signed Mike Meninch  
 By driller performing actual drilling on site or contractor  
 Date 3-6-00