

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 41739

1. OWNER CAS VEGAS PAVING CORP ADDRESS AT WELL LOCATION ENCL OF E. SUNSET RD & CAS VEGAS WASH  
 MAILING ADDRESS 4420 S. DECADE  
CAS VEGAS NV 89103  
 2. LOCATION SW 1/4 S 1/2 Sec. 30 T 21 N 65 E CLARK County  
 PERMIT NO. DW 1112 Issued by Water Resources Parcel No. 160-30-003 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other wellpoints  
 4. dewater PROPOSED USE Dewatering  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other wellpoints

6. ~~150~~ LITHOLOGIC LOG

| Material  | Water Strata | From | To | Thickness |
|---|--------------|------|----|-----------|
| 1. Silty sand (sm)<br><u>Downs, medium dense, brown</u>                     | 4'           | 0    | 5  | 5'        |
| 2. Poorly graded<br>Gravel w/sand (gp)<br><u>Medium dense gray to black</u> | 5'           | 5    | 12 | 7'        |
| 3. Silty sand (sm)<br><u>Fine Gravel, medium dense, gray</u>                | 4'           | 12   | 16 | 4'        |
| <u>poorly graded gravel with silt &amp; sand (gp-6m)</u>                    | 4'           | 16   | 20 | 4'        |

8. WELL CONSTRUCTION  
 Depth Drilled 20 Feet Depth Cased 12-20 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 2 Inches To 20 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>2</u>           | <u>PC</u>           | <u>3/4</u>              | <u>0</u>    | <u>20</u> |

Perforations:  
 Type perforation Factory pref wellpoints  
 Size perforation 1070  
 From 20 feet to 18 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 4 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality Good

Date started 3-13 1900  
 Date completed 3-14 1900

7. WELL TEST DATA

| TEST METHOD:   | G.P.M.         | Draw Down (Feet Below Static) | Time (Hours)  |
|--|----------------|-------------------------------|---------------|
| <input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift | <u>APPX 65</u> | <u>0</u>                      | <u>20 min</u> |

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Foot Hill Eng & Dewatering  
 Address 905 E. THIRD ST.  
CORONA, CA 91719  
 Nevada contractor's license number issued by the State Contractor's Board 0035906  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 2119  
 Signed Jim J. Jim  
 By driller performing actual drilling on site or contractor  
 Date 3-13-00