

OFFICE USE ONLY  
 Log No. 80163  
 Permit No. DW 11127  
 Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 411239  
END OF E. SUITE

1. OWNER CAS VEGAS PAVING ADDRESS AT WELL LOCATION END OF E. SUITE  
 MAILING ADDRESS 4420 S. DECATUR RD + CAS VEGAS WASH  
CAS VEGAS NV 89103  
 2. LOCATION SW 1/2 S 1/2 Sec. 30 T 21 N/S R. 63 E CLARK County  
 PERMIT NO. DW 1112 Issued by Water Resources Parcel No. 160-30-003 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other WELL POINTS

4. Dewater PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other Well points

6. ~~114-170~~ LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
1. Silty Sand w/Gravel (SM) dense, light brown	4'	0'	3'	3'
2. CLAYEY Sand w/Gravel (SC) medium dense, brown	4'	3'	13'	10'
3. Poorly Graded Sand w/silt & Gravel (SP-SM) VERY LARGE Cobbles	4'	13'	20'	7'

8. WELL CONSTRUCTION  
 Depth Drilled 20' Feet Depth Cased 17'-20' Feet

HOLE DIAMETER (BIT SIZE)  
 From 2 Inches To 20' Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>PUL</u>	<u>Sch 40</u>	<u>WELL POINTS</u>	<u>0-20</u>

Perforations:  
 Type perforation FACTORY PERFORATED WELL POINT  
 Size perforation 0.70  
 From 20 feet to 18' feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 555-3-6-1900  
 Date completed 3-6-1900

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Pump</u>	<u>65</u>	<u>5</u>	<u>20 MIN</u>

9. WATER LEVEL  
 Static water level 4' feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality GOOD

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name FOOTHILL ENGINE & DEWATERING Contractor  
 Address 905 E. THIRD ST Contractor  
CORONA, CA 91719  
 Nevada contractor's license number issued by the State Contractor's Board 0035906  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 2119  
 Signed Sam J. Sub  
 By driller performing actual drilling on site or contractor  
 Date 3-6-00