



PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 411239

1. OWNER CAS VEGAS PAUING ADDRESS, AT WELL LOCATION END OF E. SUITE 7  
MAILING ADDRESS 4470 S. DECATUR RD + CAS VEGAS WASH  
CAS VEGAS NV 89103

2. LOCATION SW 1/2 S 1/2 Sec. 30 T 21 N/S R. 63 E CLARK County  
PERMIT NO. DW 1112 Issued by Water Resources 160-30-003 Parcel No. CLARK Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other Well points

4. De-water PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other Well points

6. 114-170 LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
1. <u>Silty Sand w/Gravel (SM) dense, light Brown</u>	<u>4'</u>	<u>0'</u>	<u>3'</u>	<u>3'</u>
2. <u>CLAYEY Sand w/Gravel (SC) medium dense, Brown</u>	<u>4'</u>	<u>3'</u>	<u>13'</u>	<u>10'</u>
3. <u>Poorly Graded Sand w/Silt &amp; Gravel (SP.SM) Very Large Cobbles</u>	<u>4'</u>	<u>13'</u>	<u>20'</u>	<u>7'</u>

8. WELL CONSTRUCTION  
Depth Drilled 20' Feet Depth Cased 17'-20' Feet

HOLE DIAMETER (BIT SIZE)  
From 2 Inches 0 Feet 20' Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>PUL</u>	<u>SCH 40</u>	<u>Well points</u>	<u>0-20</u>

Perforations:  
Type perforation FACTORY PERF well point  
Size perforation .670  
From 20 feet to 18' feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal \_\_\_\_\_  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started SSS. 3-6 1900  
Date completed 3-6 1900

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>PUMP</u>	<u>65</u>	<u>6</u>	<u>20 MIN</u>

9. WATER LEVEL  
Static water level 4' feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality Good

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name FOOTHILL ENGR & DEWATERING Contractor  
Address 905 E. THIRD ST Contractor  
CORONA, CA 91719  
Nevada contractor's license number issued by the State Contractor's Board 0035906  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 2119  
Signed Sam J. Sub  
By driller performing actual drilling on site or contractor  
Date 3-6-00