

OFFICE USE ONLY
 Log No. 80185
 Permit No. DW1112
 Basin _____

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 46739
END OF E. SUITE

1. OWNER CAS VEGAS PAVING ADDRESS, AT WELL LOCATION END OF E. SUITE
 MAILING ADDRESS 4420 S. DECATUR RD + CAS VEGAS WASH
CAS VEGAS NV 89103
 2. LOCATION S 1/2 S 1/2 Sec. 30 T 21 N/S R 63 E CLARK County
 PERMIT NO. DW 1112 Issued by Water Resources Parcel No. 160-30-003 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other well points
 4. Dewater PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other well points

6. ~~114-170~~ LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
1. <u>SILTY SAND w/ GRAVEL (SM) dense, light brown</u>		4'	0'	3'
2. <u>CLAYEY SAND w/ GRAVEL (SC) medium dense, brown</u>		4'	3'	13'
3. <u>Poorly Graded Sand w/silt & GRAVEL (SP-SM) VERY LARGE COBBLES</u>		4'	13'	20'

8. WELL CONSTRUCTION
 Depth Drilled 20' Feet Depth Cased 17'-20' Feet
 HOLE DIAMETER (BIT SIZE)
 From 2 Inches To 20' Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>PUL</u>	<u>Sch 40</u>	<u>well points</u>	<u>0-20</u>

 Perforations:
 Type perforation FACTORY PERF well point
 Size perforation .670
 From 20 feet to 18' feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Neat Cement Cement Grout Concrete Grout
 Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From _____ feet to _____ feet

Date started 3-6-00
 Date completed 3-6-00

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Pump</u>	<u>65</u>	<u>5</u>	<u>20 MIN</u>

9. WATER LEVEL
 Static water level 4' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name FOOTHILL ENG & DEWATERING Contractor
 Address 905 E. THIRD ST Contractor
CORONA, CA 91719
 Nevada contractor's license number issued by the State Contractor's Board 0035906
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2119
 Signed Sam J. Sub
 By driller performing actual drilling on site or contractor
 Date 3-6-00