

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20330

1. OWNER Lake Mead Constructors ADDRESS AT WELL LOCATION 243 B Lake Shore Drive  
 MAILING ADDRESS L.V. NV

2. LOCATION 1/4 NW 1/4 Sec. 23 22 N R 64 E Clark (10 wells) County  
 PERMIT NO. DW 1120 Issued by Water Resources Parcel No. 181-03-000-004 Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE Dewater WELL TYPE  
 Domestic  Irrigation  Test  Cable  Rotary  RVC  
 Municipal/Industrial  Monitor  Stock  Air  Other Bucket

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>Sandy Dirt w/ cobbles + some boulders</u>		<u>0</u>	<u>16</u>	<u>16</u>
<u>Med-Coarse Sand + gravel</u>		<u>16</u>	<u>28</u>	<u>12</u>
<u>Sand + gravel w/ clay lense</u>		<u>28</u>	<u>40</u>	<u>12</u>
<u>Total 26 10</u>				
<u>Temporary Dewatering wells on this parcel</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 40 Feet Depth Cased 40 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
32 Inches 0 Feet 28 Feet  
24 Inches 28 Feet 40 Feet  
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>PVC</u>	<u>sch 40</u>	<u>0</u>	<u>40</u>

Perforations:  
 Type perforation slot  
 Size perforation .030  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 10 feet to 40 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 0 feet to 40 feet

9. WATER LEVEL  
 Static water level 12 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 6-28 1900  
 Date completed 7-10 1900

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Carlittin Dewatering Corp Contractor  
 Address 536 E Midland Contractor  
Ontario CA  
 Nevada contractor's license number issued by the State Contractor's Board 0031246  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M 1968  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 7-15-00