

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

LOG USE ONLY
Log No. **80375**
Permit No. **212**
Basin **212**

NOTICE OF INTENT NO. **20459**

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

1. OWNER Paul Amir

ADDRESS AT WELL LOCATION 1501 N. DECATUR

MAILING ADDRESS Amir Development Co
6300 Wilshire Blvd STE 300 Beverly Hills CA 90048

2. LOCATION NE 1/4 NE 1/4 Sec 25 T 20 N/S R 60 E CLARK County

PERMIT NO. 138-25-503-006 Parcel No. 1501 N

Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. Domestic
 Municipal/Industrial

PROPOSED USE
 Irrigation Test
 Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other ASD

6. LITHOLOGIC LOG

8. WELL CONSTRUCTION
Depth Drilled 25 Feet Well Cased 25 Feet
HOLE DIAMETER (BIT SIZE)

Inches: 8 1/2 From 0 To 25 Feet
Inches: 0 From 0 To 25 Feet
Inches: 0 From 0 To 25 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 1/2</u>		<u>5/16</u>	<u>0</u>	<u>25</u>

Material	Water Strata	From	To	Thickness
<u>Asphalt</u>		<u>0</u>	<u>3 1/2</u>	<u>3 1/2</u>
<u>Sandy Gravel (Basal)</u>		<u>3 1/2</u>	<u>12.5</u>	<u>9.0</u>
<u>Sandy Clay</u>		<u>1.5</u>	<u>5.0</u>	<u>4.5</u>
<u>Clay</u>		<u>5.0</u>	<u>9.0</u>	<u>4.0</u>
<u>SANDY CLAY</u>		<u>9.0</u>	<u>16.0</u>	<u>7.0</u>
<u>CLAY</u>		<u>16.0</u>	<u>18.0</u>	<u>2.0</u>
		<u>18.0</u>	<u>25.0</u>	<u>7.0</u>

9. WATER LEVEL
Static water level: 15 feet below land surface
Artesian flow: NO G.P.M. 0 P.S.I.
Water temperature: Red °F Quality: 5.1H7

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name: Kayuel Whistler
Address: 9001 Pacific Avenue
Tacoma WA 98444
Nevada contractor's license number: 0019101223
Nevada driller's license number issued by the State Contractor's Board: 0019101223
Division of Water Resources, the on-site driller: 02107
Signed: Kayuel Whistler
By driller performing actual drilling on site or contractor: 7.20.00
Date: 7.20.00



Date started: 7.20.00
Date completed: 7.20.00

7. WELL TEST DATA
TEST METHOD: Bailor Pump Air Lift
G.P.M. Draw Down (Feet Below Static) Time (Hours)

TEST METHOD:	Bailor	Pump	Air Lift
G.P.M.			
Draw Down (Feet Below Static)			
Time (Hours)			