

OFFICE USE ONLY
 Log No. 80402
 Permit No. _____
 Basin 106

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 33426

1. OWNER Dallas Bell ADDRESS AT WELL LOCATION 3247 Perrow
 MAILING ADDRESS 3738 Lopez Park Rd. Lain Gardenville Mo.
Millington Mo 64540
 2. LOCATION N 10 1/4 Sec. 19 T. 10 N/S R. 22 E Douglas County
 PERMIT NO. _____ Issued by Water Resources 37-121-09 Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|--|--------------|------------|------------|------------|
| <u>Large rocks + alluvial top dirt</u> | | <u>0</u> | | |
| | | <u>0</u> | <u>30</u> | <u>30</u> |
| <u>small rocks + alluvial dirt</u> | | <u>30</u> | <u>120</u> | <u>90</u> |
| <u>sharp gravel rock</u> | <u>yes</u> | <u>120</u> | <u>145</u> | <u>25</u> |
| <u>Yellow clay + small sharp rocks</u> | | <u>145</u> | <u>180</u> | <u>35</u> |
| <u>gravel + clay strata</u> | <u>yes</u> | <u>180</u> | <u>220</u> | <u>40</u> |

8. WELL CONSTRUCTION
 Depth Drilled 220 Feet Depth Cased 220 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 50 Feet
6 Inches 50 Feet 120 Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 7/8</u> | | <u>18 8</u> | <u>0</u> | <u>220</u> |

Perforations:
 Type perforation Factory saw slott
 Size perforation 3/32 x 3
 From _____ feet to _____ feet
 From 160 feet to 220 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 ft Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level 125 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature Cool °F Quality good

Date started May 23
 Date completed June 3

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--|-----------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input checked="" type="checkbox"/> Pump <input type="checkbox"/> Air Lift | <u>25</u> | <u>5 ft</u> | <u>3 hrs</u> |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Edmund Miller Contractor
 Address P.O. Box 92 Smith Contractor
Pho. 89430
 Nevada contractor's license number 32166
 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 718
 Signed Edmund Miller
 By driller performing actual drilling on site or contractor
 Date July 3 2000