


STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

office use only
 Log No. 80414
 Permit No. _____
 Basin 99

NOTICE OF INTENT NO. 44849

1. OWNER **Michael Shehorn**
 MAILING ADDRESS **772 Mustang
 Gardnerville NV**

ADDRESS AT WELL LOCATION **50 Appaloosa Cr**



2. Location **SE 1/4 SE 1/4 Sec 9 T 23N R 18E**
 PERMIT NO. _____ PARCEL NO. **078-211-02**

SUBDIVISION NAME _____

3. WORK PERFORMED | 4. PROPOSED USE | 5. WELL TYPE
 New Well Replace Recondition | Domestic Irrigation Test | Cable Rotary RVC
 Deepen Abandon Other | Municipal/Industrial Monitor Stock | Air Other Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Sand.		0	163	163
Brown sandy clay.		163	400	237
Gray clay.		400	420	20

8. WELL CONSTRUCTION

Depth Drilled **420** feet Depth Cased **420** feet
 HOLE DIAMETER (BIT SIZE)

	From	To		
10 5/8 inches	0	feet	50	feet
8 3/4 inches	50	feet	420	feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	420

Perforations::

Type Perforation	Factory
Size perforation	3/32 x 3"
From 180 feet to 200 feet	
From 380 feet to 400 feet	
From _____ feet to _____ feet	
From _____ feet to _____ feet	

Surface Seal YES No Seal Type:
 Depth of Seal **50** feet Neat Cement
 Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From **50** feet to **420** feet

9. WATER LEVEL

Static water level **100** feet below land surface
 Artesian flow **0** GPM **0** P.S.I.
 Water Temperature **cold** Degrees F Quality

Date started **6-2 -2000**
 Date completed **6-9 -2000**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)			Time (hours)
8	99			
10	206			
15	302			3

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**
2290 Pioneer Drive
Reno, NV 89509

NV Contractors No. **14170**
 NV Driller's Lic (on site) **1511**

Signed
 By driller performing actual drilling on site or contractor
 Date **6-15 -2000**