

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44873

1. OWNER **Frehner Construction** ADDRESS AT WELL LOCATION Hwy 40, Quinn River/Denio Well #1  
 MAILING ADDRESS 124 W. Brooks Las Vegas, NV 89030

2. LOCATION NE 1/4 SW 1/4 Sec. 33 T 42N N/S R 33E E Humboldt County  
 PERMIT NO. Waiver W-C-202 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Municipal/Industrial  Irrigation  Monitor  Test  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Gravel		0	35	
grey clay		35	90	55
sand & pea gravel		90	125	35
green clay		125	130	5
tan clay		130	165	35
gravel & clay		165	175	10
tan clay		175	205	30
gravel & clay		205	210	5
clay		210	265	55
brown clay		265	270	5
clay		270	325	55
dark brown shale		325	335	10
white clay		335	337	2
brown shale		337	355	18
clay		355	365	10
shale		365	375	10
grey clay		375	390	15
brown shale		390	460	70
<b>ABANDONMENT</b>				
Pumped borehole with cement grout from 460 ft. to surface				
		0	460	460

8. WELL CONSTRUCTION  
 Depth Drilled 460 Feet Depth Cased 0 Feet

HOLE DIAMETER (BIT SIZE)  
 From 0 Feet To 460 Feet  
9-7/8 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
n/a		n/a	n/a	n/a

Perforations:  
 Type perforation n/a  
 Size perforation n/a

From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal 460  
 Placement Method:  Pumped  Poured

Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 80 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name **Humboldt Drilling & Pump Co., Inc.** Contractor  
 Address 4675 W. Winnemucca Blvd Contractor  
**Winnemucca, Nevada 89445**

Nevada contractor's license number issued by the State Contractor's Board 015234  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1713

Signed [Signature]  
 By driller performing actual drilling on-site or contractor  
 Date 6/20/00

Date started 6/3/00, 19\_\_\_\_  
 Date completed 6/6/00, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD	<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift	Draw Down (Feet Below Static)	Time (Hours)
_____			
_____			
_____			
_____			

RECEIVED  
 JUN 21 11:38  
 STATE ENGINEERS OFFICE

