

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. **80552a**
Permit No. **812a**
Basin **812a**

1. OWNER **Rick Chatterlier**

MAILING ADDRESS **1590 N Andrews Ave**

Remond Bldg Fl 33011

ADDRESS AT WELL LOCATION **1013 East Delhi Ave**

4V NV

2. LOCATION **NE 1/4 SW 1/4 Sec 11 T 20 N S R 41 E**

Clark County

PERMIT NO. **139-11-303-001**

Parcel No. **21999**

Subdivision Name

3. WORK PERFORMED

- New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE

- Domestic Municipal/Industrial
 Irrigation Test Monitor Stock

5. WELL TYPE

- Cable Rotary RVC
 Air Other **Auger**

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Concrete mix		0-	10'	
Art. Filling/bedement				
with bentonite		10'	67'	

8. WELL CONSTRUCTION

Depth Drilled	Feet	Depth Cased	Feet
		67'	

HOLE DIAMETER (BIT SIZE)

Inches	From	To
8"	0-	67'

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"		3/4"	0	67

NOTE: Casing was left in place.

Perforations: Type perforation **Fracture slot**
Size perforation **3/8" 0-60**

From..... feet to..... feet
From..... feet to..... feet
From..... feet to..... feet
From..... feet to..... feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout

Placement Method: Pumped Poured

Gravel Packed: Yes No

9. WATER LEVEL
Static water level..... feet below land surface
Artesian flow..... G.P.M.
Water temperature..... °F Quality.....

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **Thomas R. High** Contractor
Address **4447 EIRPOINT CIR** Contractor

Las Vegas NV 89147

Nevada contractor's license number **0049704**

Nevada driller's license number issued by the State Contractor's Board **M-1869**

Division of Water Resources
Signed **[Signature]**
Date **8-8-00**

Date started **July 31**
Date completed **July 31**

7. WELL TEST DATA

TEST METHOD: Bailor Pump Air Lift
G.P.M. Draw Down (Feet Below Static) Time (Hours)