

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 21921

1. OWNER LAS VEGAS PAVING ADDRESS AT WELL LOCATION EAST OF SUNSET Rd. & LAS VEGAS WASH  
 MAILING ADDRESS 4420 S. Decatur  
LAS VEGAS, NV 89103  
 2. LOCATION S 1/2 S 1/2 Sec 30 T 21 N/S R. 63 E CLACK County  
 PERMIT NO. DW 112 Parcel No. 160-30-003 Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE Domestic  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other well point

6. 200 well points LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Set up Boom Truck</u>		<u>0</u>	<u>20' Appx</u>	
<u>And pulled Appx 320</u>				
<u>well points - AS per</u>				
<u>State of NEVADA</u>				
<u>DIVISION OF WATER</u>				
<u>Resources Requirement</u>				
<u>Pulled out and</u>				
<u>Holes cased in</u>				
<u>And replaced well</u>				
<u>points - removed</u>				
<u>And replaced MAT</u>				
<u>consisted of River</u>				
<u>sand &amp; gravel</u>				
<u>Holes were 17' to</u>				
<u>20' Right in middle</u>				
<u>of River, water @</u>				
<u>4'</u>				

8. WELL CONSTRUCTION  
 Depth Drilled 20 Feet Depth Cased 17' 20" Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 2 Inches To 20 Feet  
 From \_\_\_\_\_ Inches To \_\_\_\_\_ Feet  
 From \_\_\_\_\_ Inches To \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2"</u>	<u>PVC</u>	<u>Sch 40</u>	<u>well points</u>	

 Perforations:  
 Type perforation Factory PVC well points  
 Size perforation 20' 18'  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level 4 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature cool °F Quality Good

Date started 7-24-00, 19\_\_\_\_  
 Date completed 7-28-00, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>Abandonment</u>			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Foothill Eng & Contractors Contractor  
 Address 905 E. Third St Contractor  
Corona, Ca 91719  
 Nevada contractor's license number issued by the State Contractor's Board 0035906  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M2119  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 7-24-00