



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20682

1. OWNER STATE OF NEVADA DEPT. OF TRANSPORTATION ADDRESS AT WELL LOCATION INTERSTATE 15 FROM SAHARA AVE. (SR589) TO CHARLESTON BLVD (SR159) CARSON CITY, NV 89712 CONTRACT #3003

2. LOCATION NE 1/4 NE 1/4 Sec. 8 T 21 N/S R. 61 E CLARK County PERMIT NO. DW1118 162-04-46-CO1-CG3

Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other

4. PROPOSED USE dewater
 Domestic Irrigation Test Monitor Stock Municipal/Industrial

5. WELL TYPE
 Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Abandon 7 dewater wells South side				
Pulled casing				
Drilled out gravel				
Filled with 2 yards of 9 sac cement grout each.				

8. WELL CONSTRUCTION

Depth Drilled 30' Feet Depth Cased 30' Feet

HOLE DIAMETER (BIT SIZE)
 From 24 Inches To 0 Feet 30 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
14"	36.71	250	+2	-30

Perforations: Machine
 Type perforation 1/4" x 2 1/2" x 21 per ft.
 Size perforation
 From 10 feet to 30 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout
 Depth of Seal 30'
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 0' feet to 30' feet

9. WATER LEVEL

Static water level 14' feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name ALLEN DRILLING INC Contractor
 Address 4847 S. VALLEY VIEW Contractor
 LAS VEGAS, NV 89103

Nevada contractor's license number issued by the State Contractor's Board 18917
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1376

Signed *[Signature]*
 By driller performing actual drilling on site or contractor
 Date 8/28/07

Date started 7/27
 Date completed 8/5

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)