

SDW-10
 PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 44761

1. OWNER Round Mountain Gold Corp. ADDRESS AT WELL LOCATION Round Mountain Gold Corporation Pit
 MAILING ADDRESS P.O. Box 480 Round Mountain Nevada 89045

2. LOCATION SE 1/4 NE 1/4 Sec 30 T 10 N 44 E Nye County

PERMIT NO. _____ Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Tuff</u>		<u>0</u>	<u>200</u>	<u>200'</u>
<u>Dry Hole</u>				
<u>Cement Abandonite</u>		<u>0</u>	<u>10'</u>	<u>10'</u>
		<u>10</u>	<u>200'</u>	<u>190'</u>

8. WELL CONSTRUCTION
 Depth Drilled 200' Feet Depth Cased _____ Feet
 HOLE DIAMETER (BIT SIZE)
 From To
14" Inches 0 Feet 10 Feet
8.750 Inches 10 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

Perforations:
 Type perforation _____
 Size perforation _____
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 10' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From _____ feet to _____ feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Etkund Drilling Co. Contractor
 Address P.O. Box 2748 Contractor
Elko Nevada 89803
 Nevada contractor's license number 0030823
 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1786
 Signed Craig Dines
 By driller performing actual drilling on site or contractor
 Date 6-2-2000

Date started 6-2 2000
 Date completed 6-2 2000

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)