

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20315

1. OWNER Contri Const. ADDRESS AT WELL LOCATION On Pecos  
MAILING ADDRESS LV NV S + W of Sunset

2. LOCATION 1/4 31 21 N/E 62 E Clark County  
PERMIT NO. DW-1177 Issued by Water Resources | 161-31416-001 Parcel No. | \_\_\_\_\_ Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. Driller PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Bucket

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Asphalt</u>		<u>0</u>	<u>8"</u>	
<u>Type 2</u>		<u>8"</u>	<u>3'</u>	
<u>Clay w/ sand</u>		<u>3</u>	<u>13</u>	
<u>Silty sand w/ clay lens</u>		<u>13</u>	<u>17</u>	
<u>Clay</u>		<u>17</u>	<u>23</u>	
<u>Silty sand w/ clay</u>		<u>23</u>	<u>37</u>	
<u>Clay</u>		<u>37</u>	<u>46</u>	

23 Temp. Dewatering wells in this parcel

8. WELL CONSTRUCTION

Depth Drilled 40 Feet Depth Cased 40 Feet

HOLE DIAMETER (BIT SIZE)

24 Inches From 0 Feet To 40 Feet

\_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

\_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>PUC</u>	<u>5/8</u>	<u>0</u>	<u>40</u>

Perforations:  
Type perforation slot  
Size perforation 0.30

From \_\_\_\_\_ feet to \_\_\_\_\_ feet

From 10 feet to 40 feet

From \_\_\_\_\_ feet to \_\_\_\_\_ feet


From \_\_\_\_\_ feet to \_\_\_\_\_ feet

From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
Depth of Seal \_\_\_\_\_  Cement Grout  
Placement Method:  Pumped  Concrete Grout  
 Poured

Gravel Packed:  Yes  No  
From 0 feet to 40 feet

Date started 9-7-0  
Date completed 9-18-0



7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL

Static water level 12 feet below land surface

Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.

Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Griffin Dewatering Contractor  
Address 536 E. Mainland Contractor  
Ontario CA

Nevada contractor's license number issued by the State Contractor's Board 31246

Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1968

Signed [Signature]  
By driller performing actual drilling on site or contractor

Date 9-19-0