

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 43846

1. OWNER Contri Constr.
MAILING ADDRESS P.O. Box 97739
Las Vegas NV.
ADDRESS AT WELL LOCATION ON Pecos South
of Patrick & Summit & 20ks So. of
Summit Rd.
2. LOCATION 1/4 1/4 Sec. 31 T. 21 N. 62 E. Clark County
PERMIT NO. DW-1122A 161-31-410-001 0 62 E Clark County
Issued by Water Resources Parcel No. Subdivision Name Well 04

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
5. WELL TYPE
 Cable Rotary RVC
 Air Other BUCKET

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>FILL</u>		<u>0</u>	<u>2</u>	
<u>Clay/sand X</u>	<u>12'</u>	<u>2</u>	<u>20</u>	
<u>silty sand</u>		<u>20</u>	<u>40</u>	

DRILLED 7 TEMPORARY
DWATERING WELLS, MATERIAL
WAS CONSISTANT ON EACH WELL

8. WELL CONSTRUCTION
Depth Drilled 40 Feet Depth Cased 40 Feet
HOLE DIAMETER (BIT SIZE)
From 24" Inches To 40 Feet
Inches Feet
Inches Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8"</u>	<u>PVC</u>	<u>Sch 40</u>	<u>0</u>	<u>40</u>

Perforations:
Type perforation Slot
Size perforation 0.30
From 10 feet to 40 feet
From _____ feet to _____ feet
Surface Seal: Yes No Seal Type:
Depth of Seal _____ Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout
Gravel Packed: Yes No Well Pack #5
From 0 feet to 40 feet

9. WATER LEVEL
Static water level 12' feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature 72 °F Quality good

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name GRIFFIN DWATERING Contractor
Address 536 E. MANTANA Contractor
ONTARIO CA 91761
Nevada contractor's license number 31246
issued by the State Contractor's Board.
Nevada driller's license number issued by the ATSDS 9150
Division of Water Resources, the on site driller.
Signed Edward J. Griffin
By driller performing actual drilling on site or contractor
Date 9-28-00

Date started 9-27
Date completed 9-28

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

