

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20332

1. OWNER Conte Const. ADDRESS AT WELL LOCATION On Arden Ave  
MAILING ADDRESS LU NV from Colo to Charleston

2. LOCATION  $\frac{1}{4}$   $\frac{1}{4}$  Sec. 5 T. 21 N. 62 E. \_\_\_\_\_ County

PERMIT NO. DW1116 Issued by Water Resources 161-64-219-000 Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Bucket

6. LITHOLOGIC LOG

| Material                         | Water Strata | From | To | Thickness |
|----------------------------------|--------------|------|----|-----------|
| Asphalt                          | 0            | 6'   |    |           |
| Type 2                           | 6'           | 3    |    |           |
| Sandy Clay                       | 3            | 25   |    |           |
| Clay                             | 25           | 28   |    |           |
| Clay w/ sand lenses              | 28           | 35   |    |           |
| Total of 13 wells in this parcel |              |      |    |           |

8. WELL CONSTRUCTION  
Depth Drilled 35 Feet Depth Cased 35 Feet

HOLE DIAMETER (BIT SIZE)  
From 24 Inches 0 Feet 35 Feet  
Inches Feet Feet  
Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 8                  | PVC                 | sch 40                  | 0           | 35        |

Perforations:  
Type perforation Slot  
Size perforation 0.32

From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From 10 feet to 35 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout

Depth of Seal \_\_\_\_\_

Placement Method:  Pumped  
 Poured

Gravel Packed:  Yes  No  
From 0 feet to 35 feet

9. WATER LEVEL  
Static water level 12 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Griffin Dewatering Contractor  
Address 536 E. Mitchell Contractor  
Ontario CA

Nevada contractor's license number issued by the State Contractor's Board 31246  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 11968

Signed \_\_\_\_\_  
By driller performing actual drilling on site or Contractor  
Date 10-31-0

Date started 10-11, 19\_\_\_\_  
Date completed 10-12, 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
|        |                               |              |
|        |                               |              |
|        |                               |              |
|        |                               |              |