



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 21621

1. OWNER STAN OLCZYK ADDRESS AT WELL LOCATION 1130 MADRID
 MAILING ADDRESS HENDERSON, NV 89015

2. LOCATION 1/4 NE 1/4 Sec. 9 T. 22 N/S R. 63 E CLARK County
 PERMIT NO. 179-09-605-005 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED New Well Replace Recondition Deepen Abandon Other

4. PROPOSED USE Domestic Municipal/Industrial Irrigation Monitor Test Stock

5. WELL TYPE Cable Rotary RVC Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND, GRAVEL & CLAY		0	90	90
SANDY CLAY & GRAVEL		90	310	220
SANDY CLAY & CEMENTED GRAVEL	X	310	460	150

8. WELL CONSTRUCTION
 Depth Drilled 460 Feet Depth Cased 460 Feet

HOLE DIAMETER (BIT SIZE)
 From 12 1/2 Inches To 0 Feet 460 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	PVC	CERTALOK	0	460
6 5/8	12.9	.188	+2	6

Perforations:
 Type perforation SAW
 Size perforation 1/8 X 3/6 ROWS
 From 380 feet to 440 feet

Surface Seal: Yes No Seal Type: Neat Cement Cement Grout Concrete Grout

Depth of Seal 50

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 50 feet to 460 feet

9. WATER LEVEL
 Static water level 250 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name WATER WELL SERVICES Contractor
 Address 6475 GARY AVE. Contractor
LAS VEGAS, NV 89139

Nevada contractor's license number issued by the State Contractor's Board 22311B
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1594

Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 11/6/00

Date started 11/2/00 XX
 Date completed 11/3/00 XX

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

