

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19105

1. OWNER Glen Smith ADDRESS AT WELL LOCATION 2420 W. Stella St. Pahrump, Nevada
 MAILING ADDRESS 2420 W. Stella St. Pahrump, Nevada
 2. LOCATION NW 1/4 NE 1/4 Sec. 3 T 20 N R 53 E Nye County Nye
 PERMIT NO. 36-591-26 Issued by Water Resources Parcel No. Nye County Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other.....


6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thickness |
|-------------------|--------------|-------------|-------------|------------|
| <u>brown clay</u> | | <u>0'</u> | <u>10'</u> | <u>10'</u> |
| <u>caliche</u> | | <u>10'</u> | <u>15'</u> | <u>5'</u> |
| <u>white clay</u> | | <u>15'</u> | <u>35'</u> | <u>20'</u> |
| <u>caliche</u> | | <u>35'</u> | <u>45'</u> | <u>10'</u> |
| <u>white clay</u> | | <u>45'</u> | <u>60'</u> | <u>15'</u> |
| <u>brown clay</u> | | <u>60'</u> | <u>70'</u> | <u>10'</u> |
| <u>caliche</u> | | <u>70'</u> | <u>75'</u> | <u>5'</u> |
| <u>white clay</u> | | <u>75'</u> | <u>90'</u> | <u>15'</u> |
| <u>brown clay</u> | | <u>90'</u> | <u>105'</u> | <u>15'</u> |
| <u>caliche</u> | | <u>105'</u> | <u>110'</u> | <u>5'</u> |
| <u>white clay</u> | | <u>110'</u> | <u>130'</u> | <u>20'</u> |
| <u>brown clay</u> | | <u>130'</u> | <u>140'</u> | <u>10'</u> |

8. WELL CONSTRUCTION
 Depth Drilled 140' Feet Depth Cased 140' Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 140' Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-------------|
| <u>6.625</u> | <u>4.33</u> | <u>.316</u> | <u>0'</u> | <u>140'</u> |

 Perforations:
 Type perforation Saw cut
 Size perforation 1/8" x 3"
 From 100 feet to 140' feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet



Date started October 23 2000
 Date completed October 27 2000

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

9. WATER LEVEL
 Static water level 50' feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name LARUE Construction Co. Contractor
 Address 4191 S. Jackie St. Pahrump, Nevada 89048 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 0049225
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 2116
 Signed Forrest Larue
 By driller performing actual drilling on site or contractor
 Date November 13, 2000