



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 21420
8 Bronco Way

1. OWNER Jackie Todd ADDRESS AT WELL LOCATION Crystal, NV 89060
 MAILING ADDRESS 8 Bronco Way
Crystal, NV 89060

2. LOCATION NW 1/4 SE 1/4 Sec 7 T 175 N/S R 52 E NYE County
 PERMIT NO. 21-431-13 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Dirt Sand		0	20	
Clay Gravel		21	140	
Water	80			

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 137 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet
140 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6		sch 40	+2	137

Perforations:
 Type perforation slot
 Size perforation .020
 From 137 feet to 110 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Depth of Seal 50 Cement Grout
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 50 feet to 137 feet

9. WATER LEVEL
 Static water level 37 feet below land surface
 Artesian flow PS G.P.M.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name JSB INC dba GATZKE DRILLIG Contractor
 Address PO BOX 6678 PAHRUMP, NV 89041 Contractor

Nevada contractor's license number 0036415
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 1650
 Division of Water Resources, the on-site driller
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date

Date started 12-4-00, 19.....
 Date completed 12-4-00, 19.....

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

