

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 45403

1. OWNER Flying m Cattle ADDRESS AT WELL LOCATION H-Pine Morgan Unit  
MAILING ADDRESS 11 Pine Grove Rd  
Yerington NV 89447

2. LOCATION 1/4 Sec. 15 T. 8 N N/S R. 27 E 1400 County \_\_\_\_\_  
PERMIT NO. 57264 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
<u>TOPSS:1</u>	<u>no</u>	<u>0</u>	<u>4</u>	<u>4</u>
<u>sand Gravel Boulders</u>	<u>yes</u>	<u>4</u>	<u>21</u>	<u>17</u>
<u>Pea Gravel</u>	<u>yes</u>	<u>21</u>	<u>22</u>	<u>1</u>
<u>Boulders &amp; Gravel</u>	<u>yes</u>	<u>22</u>	<u>45</u>	<u>23</u>
<u>Hard Sandstone</u>	<u>no</u>	<u>45</u>	<u>57</u>	<u>12</u>

Well abandoned  
w/ Cement Conside  
Grout pumped  
from 57' to  
surface

8. WELL CONSTRUCTION  
Depth Drilled 57 Feet Depth Cased 0 Feet

HOLE DIAMETER (BIT SIZE)  
From To  
26 Inches 0 Feet 45 Feet  
18 Inches 45 Feet 57 Feet  
Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>NA</u>				

Perforations:  
Type perforation \_\_\_\_\_  
Size perforation \_\_\_\_\_  
From NA feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 57 \_\_\_\_\_  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
Static water level \_\_\_\_\_ feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Riverside Inc Contractor  
Address Po Box 720 Palmdale ID 83660 Contractor

Nevada contractor's license number issued by the State Contractor's Board 0044881  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1484

Signed [Signature] by driller performing actual drilling on site or contractor  
Date 10/24/00

Date started 10/1/00, 19\_\_\_\_\_  
Date completed 10/24/00, 19\_\_\_\_\_  
7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED  
00 OCT 30 PM 1:46  
STATE ENGINEERS OFFICE