



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20738

1. OWNER **George & Barbara Voorhees**
 MAILING ADDRESS **3301 W. Palm Pahrump, NV 89048**

ADDRESS AT WELL LOCATION
3301 W. Palm

2. LOCATION **SW 1/4 SE 1/4 Sec. 24 T 19S**
 PERMIT NO. **27-734-03**

N/S R 52E E Nye County
Mejestic View Estates Subdivision Name

Issued by Water Resources Parcel No.

3. WORK PERFORMED

New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE

Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE

Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
brown clay		0	10	10
grey clay		10	31	21
brown clay	x	31	128	97
grey clay	x	128	136	8
brown clay	x	136	140	4

8. WELL CONSTRUCTION

Depth Drilled **140** Feet Depth Cased **140+1** Feet

HOLE DIAMETER (BIT SIZE)

	From	To
11 Inches	0	Feet 140
Inches		Feet
Inches		Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	3.7	.280	0	140

Perforations:

Type perforation **sawcut**

Size perforation **.188**

From 125	feet to 140	feet
From	feet to	feet

Surface Seal: Yes No

Seal Type:

Depth of Seal **50**

Neat Cement

Placement Method: Pumped

Cement Grout

Poured

Concrete Grout

Gravel Packed: Yes No

From **50** feet to **140** feet

9. WATER LEVEL

Static water level **58** feet below land surface

Artesian flow _____ G.P.M. P.S.I.

Water temperature **cool** °F Quality **good**

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **Strickland Construction Co., Inc.**
 Contractor

Address **2301 Winery Road, Suite 2**
 Contractor

Pahrump, NV 89048

Nevada contractor's license number issued by the State Contractor's Board **40277**

Nevada driller's license number issued by the Division of Water Resources, the on-site driller **2086**

Signed *Looney Strickland*
 By driller performing actual drilling on-site or contractor

Date **12-7-00**



Date started **9/26/00** .19
 Date completed **9/26/00** .19

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift
 G.P.M. Draw Down (Feet Below Static) Time (Hours)

