

STATE OF NEVADA  
DIVISION OF WATER RESOURCES  
WELL DRILLER'S REPORT

Office use only  
Log No. 82189  
Permit No. 14  
Basin

NOTICE OF INTENT NO 42408  
5895 Grass Valley Road

1. OWNER **Realty Corner**  
MAILING ADDRESS **801 Greenbrae Sparks NV**

ADDRESS AT WELL LOCATION

2. Location **SE 1/4 NE 1/4 Sec 33 T 23N R 21E**  
PERMIT NO. **PARCEL NO. 077-350-12**

Washoe County

SUBDIVISION NAME

3. WORK PERFORMED

New Well Replace Recondition  
Deepen Abandon Other

4. PROPOSED USE

Domestic Irrigation Test  
Municipal/Industrial Monitor Stock

5. WELL TYPE

Cable  Rotary RVC  
Air Other  Mud

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Sand & rock.		0	150	150
Multy color rock..		150	203	53
Gray clay.		203	211	8
Course gravel.		211	293	82
Gray clay rock.		293	297	4

8. WELL CONSTRUCTION

Depth Drilled **297 feet** Depth Cased **297 feet**  
HOLE DIAMETER (BIT SIZE)

	From	To
11 inches	0 feet	50 feet
8 3/4 inches	50 feet	297 feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.94	188	+1 1/2	297

Perforations::

Type Perforation	Factory	From	To
Size perforation	3/32 x 3"	217 feet	237 feet
		277 feet	297 feet

Surface Seal  YES No Seal Type:  
Depth of Seal **50 feet** Neat Cement  
 Pumped  Cement Grout  
Poured Concrete Grout  
Gravel Packed:  Yes No  
From **50 feet to 297 feet**

9. WATER LEVEL

Static water level **150 feet** below land surface  
Artesian flow **0 GPM 0 P.S.I.**  
Water Temperature **cold** Degrees F Quality

Date started **1-9 -01**  
Date completed **1-15 -01**

7. WELL TEST DATA

TEST METHOD:	Bailer	Pump	x	Air Lift
G.P.M.	Draw Down (Feet Below Static)	Time (hours)		
15	25			
30	50			
50	147	4		

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name **McKay Drilling, Inc.**  
**2290 Pioneer Drive**  
**Reno, NV 89509**

NV Contractors No. **14170**  
NV Driller's Lic (on site) **2121**

Signed

*Stewart McKay*

By driller performing actual drilling on site or contractor

Date **1-18 -01**

RECEIVED  
01 FEB -5 PM 2:27  
STATE ENGINEER'S OFFICE