

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 39434

1. OWNER CITY OF CARSON CITY ADDRESS AT WELL LOCATION COLLEGE PARK  
 MAILING ADDRESS 3303 BUTTE WAY BLDG 1  
CARSON CITY, NV. 89701 Well # 34  
 2. LOCATION 1/4 SW 1/4 Sec. 5 T. 15 N/S R. 20 E. CARSON CITY County  
 PERMIT NO. DEW 023 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic DEWATER  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other ABOVE

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SILTY CLAY	9	0	9	
SILTY SAND		9	11	
CEMENTED SAND		11	19	
SANDY SILT		19	30	

8. WELL CONSTRUCTION  
 Depth Drilled 30 Feet Depth Cased 30 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 24 Inches To 30 Feet  
 Inches Feet Feet  
 Inches Feet Feet  
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8</u>	<u>6</u>	<u>.375</u>	<u>0</u>	<u>30</u>

Perforations:  
 Type perforation SLOT  
 Size perforation .030"  
 From 10 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal N/A  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 10 feet to 30 feet

9. WATER LEVEL  
 Static water level 9 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name VIKING DRILLERS, INC. Contractor  
 Address 801 NORTHERT DRIVE Contractor  
WEST SACTO, CA. 95691  
 Nevada contractor's license number 00044407  
 issued by the State Contractor's Board.  
 Nevada driller's license number issued by the M-2091  
 Division of Water Resources, the on-site driller.  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 10.9.00

Date started MARCH 15 2000  
 Date completed MARCH 15 2000

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	